

Master Project Schedule

Project Title		Start	Finish	May 4							May 11							May 18							May 25							Jun 1						
				S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
189	 Templeton Campus Center	05/06/14	09/02/14																																			
190	 L&C Calendar	05/10/14	09/02/14																																			
191	Undergrad Commencement	05/10/14	05/10/14																																			
192	Res Halls vacate	05/13/14	05/13/14																																			
193	Law Commencement	05/24/14	05/24/14																																			
194	Memorial Day holiday	05/26/14	05/26/14																																			
195	Grad School Commencement	06/01/14	06/01/14																																			
196	Alumni Reunion (no work)	06/19/14	06/22/14																																			
197	July 4th holiday	07/04/14	07/04/14																																			
198	Early returners to halls	08/15/14	08/22/14																																			
199	New Student Orientation	08/27/14	08/29/14																																			
200	Labor Day	09/01/14	09/01/14																																			
201	Classes Begin	09/02/14	09/02/14																																			
202	 Health Center Entry Remodel	05/06/14	05/30/14																																			
203	Pre-construction & procurement	05/06/14	05/09/14																																			
204	Demo	05/12/14	05/13/14																																			
205	Casework fabrication	05/13/14	05/23/14																																			
206	Electrical rough in	05/13/14	05/14/14																																			
207	Framing	05/14/14	05/15/14																																			
208	Window installation	05/15/14	05/15/14																																			
209	Drywall	05/16/14	05/19/14																																			
210	Painting	05/20/14	05/21/14																																			
211	Flooring (demo & install)	05/22/14	05/27/14																																			
212	Casework installation	05/28/14	05/29/14																																			
213	Electrical finish	05/28/14	05/29/14																																			
214	Install glass sliders	05/30/14	05/30/14																																			
215	Punch list & cleaning	05/30/14	05/30/14																																			